



1 PLATTE RIVER RECOVERY IMPLEMENTATION PROGRAM
2 Water Advisory Committee Meeting Minutes
3 Nebraska Game and Parks Commission – Lake McConaughy Visitor’s Center, NE &
4 WebEx

5
6 July 19, 2011
7

8 Attendance (call-in)

9 Cory Steinke – WAC Chair, CNPPID
10 Jerry Kenny – ED Office/Headwaters Corp
11 Beorn Courtney – ED Office/Headwaters Corp
12 Steve Smith – ED Office/Headwaters Corp
13 Sira Sartori – ED Office/Headwaters Corp
14 Bruce Sackett – ED Office/Headwaters Corp (call-in)
15 Doug Hallum – NDNR
16 Jon Altenhofen – Northern Colorado WCD
17 Mike Drain – CNPPID
18 Tyler Thulin – CNPPID
19 Rich Holloway – Tri-Bain NRD
20 Brock Merrill – Bureau of Reclamation (call-in)
21 Tom Econopouly – U.S. Fish and Wildlife Service
22 Jeff Runge – U.S. Fish and Wildlife Service
23 Mahonri Williams – Bureau of Reclamation (call-in)
24 Suzanne Sellers – Colorado Water Conservation Board
25 Duane Woodward – CPRND
26 Matt Hoobler – Wyoming SEO (call-in)
27 Pat Goltl – NDNR
28 Jeff Shaffer – NPPD
29 Duane Hovorka – Nebraska Wildlife Federation
30 Dennis Strauch – Pathfinder Irrigation
31 Kent Miller – Twin Platte NRD

32
33 Other Attendees

34 Graeme Aggett – AMEC Boulder
35 Dale Schlautman – EA Engineering, Science, and Technology, Inc.
36 Bill Hahn – Hahn Water Resources
37 John Heaston – The Nature Conservancy
38
39 Matt McConville – HDR (call-in)
40

41 Welcome and Administrative: *Cory Steinke, WAC Chair*

42 Introductions were made. There were no agenda modifications. **The April WAC Minutes were**
43 **approved with modifications circulated prior to the WAC meeting.**



44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86

WAP Project Updates: *Jerry Kenny and Beorn Courtney, ED Office*

J2 Reregulating Reservoir –The ED Office and CNPPID met with Olsson to scope the new irrigation scenario evaluation discussed at the previous WAC meeting. The Finance Committee approved the scope. CNPPID will pay approximately \$30,000 out of the \$32,000 budget. Olsson submitted memos on the initial tasks outlined in the scope last week and the ED Office and CNPPID are in the process of reviewing and providing comments. The target completion date for feasibility is still at the end of 2011 or beginning of 2012.

At the last WAC meeting, the WAC suggested input to the GC on land acquisition for the J2 Reregulating Reservoir and other WAP projects. At the June GC meeting, the GC suggested moving ahead on evaluation of land acquisition in conjunction with scheduling, environmental permitting and water rights permitting. A GC subcommittee was formed to address this and John Heaston was elected chair. Kenny said the Program has initiated discussion with one of three land owners at the J2 Reregulating Reservoir Site. Altenhofen asked if land exchanges might interest the other two land owners and Kenny said this could be involved in future discussions.

Elm Creek Reregulating Reservoir – Kenny passed on the WAC’s comments to the GC regarding the Elm Creek Reregulating Reservoir. The GC agreed to not move forward at this time with the Elm Creek Reregulating Reservoir. NDNR and CPNRD may continue looking at the option but the Program is not actively pursuing this.

Pathfinder Municipal Account – The GC approved the lease agreement at the June GC meeting. The cost per AF is approximately \$51 including the lump sum initial payment. The total volume in the agreement is 38,400 AF starting July 1, 2012 through 2019. The Program will pay for the average annual yield of 4,800 AF each year but will be reimbursed if the yield is less than 38,400 AF. The Program can take more in any given year free of charge up to the total 38,400 AF capacity. There is not an official score for the project at this time but the ED Office estimated a 3,800 AF score based on previous WAP project scoring methodology. The ED Office estimated the losses from Lake McConaughy to Grand Island using a simple approach. The scoring subcommittee will reconvene at the end of the year and will be tasked with addressing routing water through Lake McConaughy.

Water Leasing & Water Management Incentives (WMI) – The ED Office will be continuing discussions with CNPPID and NPPD on water leasing but nothing new to report yet. The ED Office would like to focus efforts on the J2 Reregulating Reservoir and ground water recharge projects and then work on forming the Water Leasing/WMI work group. Heaston brought up a WMI type project by the Nebraska Water Balance Alliance, an organization focused on statewide prevention of agricultural retirement. The Alliance is working on an on-farm performance water audit and collecting data from soil probes and local climate stations to evaluate different types of irrigated and non-irrigated croplands. The UNL Extension will analyze the collected data and apply it on a farm and watershed scale. The Alliance is trying to obtain grants to complete a larger scale project to make a connection with irrigation and power



87 districts.

88

89 Courtney suggested a presentation by WAC members on their knowledge of existing WMI type
90 projects to get an idea of what data is available. Altenhofen said he is willing to provide
91 information on projects in northern Colorado and suggested a presentation in the fall. The
92 presentation may be at the next WAC meeting or a different meeting scheduled in the fall.
93 Kenny will get in touch with the UNL Water Center in regards to potential reporting on work
94 being completed by the NE Water Balance Alliance.

95

96 **Ground Water Recharge Feasibility:** *Beorn Courtney, ED Office and Dale Schlautman, EA*
97 *Engineering, Science, and Technology, Inc.*

98 The Finance Committee approved the additional drain monitoring added to the scope discussed
99 at the previous WAC meeting. The work group met June 3rd to review a 30% design memo from
100 EA Engineering for the pilot study. EA Engineering provided designs and cost ranges for
101 varying levels of monitoring and instrumentation at the 8.7 and 9.7 sites. The work group
102 recommended the mid-level monitoring and instrumentation. The work group suggested
103 focusing efforts on the 8.7 pilot site, which best represents the typical conditions in the area. The
104 work group recommended moving forward on a pilot at this location and to continue to pursue
105 the 7.7 site as a potential pilot/permanent site. Bruce Sackett later notified the group that the 7.7
106 landowner is no longer interested in allowing a pilot project at this site or in selling to the
107 Program. The pilot project is still on schedule to begin this fall. The workgroup also requested a
108 site visit to see the pilot project in action. **The ED Office will look at scheduling a work group**
109 **site visit around the next WAC meeting.**

110

111 The Finance Committee will review the 90% design memo from EA Engineering and the other
112 pilot project documents including the water service agreement with CNPPID and landowner
113 agreement to make a budget decision this week. CNPPID filed an application on behalf of the
114 Program for a temporary permit to use excess flows as a supply for the project and it was
115 approved by the NDNR. CNPPID will also file a permit to use the Environmental Account
116 water as a supply. Runge asked CNPPID if the winter operations would impact their FERC non-
117 irrigation minimum flows. Drain replied that the water supplies will either be excess flows or
118 Environmental Account water and will not impact the limitations in the FERC license. Drain has
119 also discussed the use with FERC and since the operations will be temporary, no action is
120 required. The same amount of water will be diverted into CNPPID's system but less will be
121 returned to the river.

122

123 Courtney informed the WAC that Tri-Basin NRD and NDNR also have contracts with CNPPID
124 for winter canal recharge and the groups will split the water service costs. The Program will
125 complete studies on canal recharge and basin recharge. Per the contract, CNPPID will not bill
126 the Program for daily operations by staff members as this is included in the \$25 per acre-foot
127 cost. Altenhofen questioned the operations cost in the 90% design memo and EA Engineering
128 said this was their estimated cost, not the actual cost from CNPPID. The operations cost in the
129 90% design memo will decrease based on the actual water service agreement. **The ED Office**



130 **will revise the budget to remove the daily operations costs and provide this to the Finance**
131 **Committee.**

132
133 Schlautman gave a PowerPoint presentation on the Phase I results including the 90% design
134 memo. EA Engineering and DBS&A have almost completed Phase I-Fieldwork and Pilot
135 Recharge Design. Schlautman described some of the data collection, results and
136 recommendations from Phase I. The Phase I Fieldwork Summary Report includes information
137 on the characterization of the alluvial aquifer, estimation of infiltration rates, variation in alluvial
138 deposits and interaction of recharge with ground water drains. EA Engineering did not find any
139 “fatal flaws” in the pilot project. They are still collecting water level data in the monitoring
140 wells and drains and will continue to monitor the levels throughout the pilot project. The next
141 design memo will be final and will be submitted at the end of July. Sellers had a question why
142 vadose zone monitoring was included in the design memo and Altenhofen responded that the
143 work group recommended the intermediate level of instrumentation and monitoring, including
144 vadose zone monitoring with 1 piezometer and 1 set of soil probes, in a meeting on June 3rd.

145
146 Schlautman went over Phase II of the project, which will be the execution of the pilot recharge
147 project. The goal is to operate the canal as long as possible with target operations for the
148 recharge basin from approximately October 5, 2011 through March 1, 2012. This will leave one
149 month to restore the site to existing conditions before the irrigation season. Schlautman
150 presented the projected cost of the pilot, which totaled \$230,000 for basin construction, water
151 delivery construction, instrumentation installation, operations/engineering services, operation
152 and maintenance, evaluation and reporting. The final report is tentatively scheduled for
153 completion on July 26, 2012. EA Engineering will discuss frequency and location of data records
154 that are needed for monitoring recharge from the canal with CNPPID.

155
156 The WAC discussed their concerns with the projected costs for Phase II of the pilot project.
157 Altenhofen requested more detailed costs for DBS&A and if there was any overlap between the
158 contractors and Bill Hahn. Schlautman said DBS&A will do the soil moisture sensor borings and
159 data logging and will spend the majority of their time working on the report. Sellers suggested
160 completing phased reporting or a midway check-in to the WAC. This would give the WAC a
161 chance to review the data before authorizing the contractor to move forward with further
162 evaluation. Schlautman said there could be a loss of efficiency if additional documentation and
163 deliverables are required. Hahn suggested the midway check-in could be an informal
164 presentation via conference call with the Workgroup. Altenhofen questioned why Task 12 is
165 included in the EA Engineering budget and Courtney said the ED Office requested this according
166 to scope of work items originally included in the RFP for the project. Altenhofen questioned
167 whether EA Engineering should analyze the data to estimate return flows, or whether this effort
168 should be performed by Bill Hahn and the EDO. Hahn said that it probably makes sense for EA
169 Engineering to do the data evaluation and to be involved in the return flow estimates. The WAC
170 raised several questions on the cost of reporting at approximately \$60,000. Hallum said he does
171 not believe 25% of a project cost for reporting is unreasonable. Steinke mentioned that the
172 ground water drain studies are an integral part of the pilot project and he believes that cost



173 should remain. Woodward did not have any issue with the cost estimates. In all, the WAC
174 agreed that they would like some type of check-in with the contractors to stay informed on the
175 progress and make suggestions on analyses.
176

177 Courtney suggested a refinement of the scope for portions of Task 11 and 12, to better describe
178 data analyses, evaluation, and associated costs of the various contractors. However, this
179 refinement cannot occur until the Workgroup meets to review the numerical model and discuss
180 how the numerical model will be utilized moving forward to estimate return flows. This will help
181 determine which contractor and/or the ED Office is most appropriate to perform the various
182 pieces of data evaluation and return flow timing estimates. Courtney suggested adding language
183 to EA Engineering's contract amendment to require scope and budget refinement of these
184 specific tasks, and to add a mid-pilot status report from EA Engineering in the form of a
185 Workgroup conference call that is not intended to require substantial additional reporting or
186 administrative costs. The WAC acknowledged that more clarification in these aspects of the
187 scope and budget and a mid-project call with the Workgroup would satisfy their concerns. **The**
188 **ED Office will refine EA Engineering's contract amendment to reflect this discussion prior**
189 **to the Finance Committee meeting later this week. The data analysis/evaluation portions of**
190 **the scopes and associated budgets for EA Engineering/DBS&A and Bill Hahn will be**
191 **refined after the numerical model documentation and call with the Workgroup are**
192 **complete.**
193

194 **Choke Point Update:** *Steve Smith, EDO*

195 Smith gave an update on HDR and Tetra Tech alternative evaluation. HDR and Tetra Tech have
196 provided their final deliverable. The scope of work included a literature review, an alternatives
197 identification and ranking, and an alternatives evaluation. The top three alternatives were
198 modeled in the hydraulic model and sediment transport model to see how the North Platte choke
199 point capacity would change over time. The objective was to increase the capacity to 3,000 cfs
200 at NWS flood stage. The top three alternatives modeled are: Cody Park north bank channel
201 reactivation, Cody Park north bank reactivation with Cody Park berm construction, and widening
202 of the opening through the UPRR Bridge. The model was calibrated using WY 2002-2010
203 hydrology, and the modeling scenarios included short duration high flows. The results of the
204 modeling showed aggradation and decreased capacity over time for the baseline condition (no
205 action) and the three alternatives. The three alternatives show a decrease in the capacity but at a
206 slower pace than the baseline. The models were sensitive to the input hydrology, and Smith said
207 he will test hydrologic sensitivity through additional runs. Based on the results, there is a need to
208 manage the sediment by either decreasing the supply or widening the channel so deposition
209 occurs in overbanks instead of in the main channel. It was suggested the source of sediment is
210 from erosion of the sandy streambed and banks between Lake McConaughy and the City of
211 North Platte, but it is unclear if this is the only source. Woodward mentioned he noticed the
212 Grand Island rating curves have shown decreased capacity over time since the 1980s, similar to
213 the trends in the North Platte River. After the high flows this season, the NDNR will reassess the
214 rating curve in the fall, which may show that capacity has increased as a result of high flows in
215 2011.



216
217 Smith explained several graphs including comparisons of the topography and water surface
218 elevations of the three alternatives in relation to the baseline. Of the three modeled alternatives,
219 reactivation of the north channel and vegetation clearing at the Cody Park restriction area proved
220 to be the best alternative with the least amount of aggradation. Runge asked what other
221 alternatives are available since the three modeled alternatives will not increase the capacity to the
222 short duration high flow requirement. Kenny mentioned other alternatives to increase the choke
223 point capacity could be costly civil engineering programs like capture and deposition and would
224 likely involve landowner agreements. Other alternatives for the short duration high flow would
225 involve releasing water from other sources below the choke point. Runge stated that the GC
226 should provide their level of interest regarding: a) a single focus of improving the channel
227 conveyance through the North Platte River, or b) broader alternatives that would deliver Program
228 water to Overton. Econopouly suggested bringing hydraulic capacity information at the Kearney
229 Gage as well as the North Platte Gage to the next EAC/RCC meeting to help determine whether
230 a short duration high flow will be implemented next year. **The ED Office will provide the**
231 **hydraulic capacity information for the Kearney and North Platte gages to the FWS, and**
232 **discuss how to incorporate that information into SDHF planning.**
233

234 **Study of Platte River Appropriation Status:** *Duane Woodward, CPNRD*

235 This presentation was rescheduled for the next WAC meeting due to time restraints. Woodward
236 said a presentation is available on the NDNR website if anyone is interested. The study report
237 will be completed around mid-August.
238

239 **Integrated Management Plan Update:** *Doug Hallum, NDNR*

240 Hallum presented an overview of other water projects the NDNR is working on outside of the
241 Program's WAPs as part of the DNR's integrated water management activities. Hallum gave a
242 briefing on Nebraska water rights and the NDNR and NRDs and described the NDNRs annual
243 evaluations of long term supply. A fully appropriated basin means the NRDs have to complete
244 Integrated Management Plans (IMPs) with the goal to balance supply and use. Some of the other
245 water projects the NDNR is involved with include: Excess Flow Study, COHYST Conjunctive
246 Management Studies and other tools, POAC (Platte Overappropriated Committee), ground water
247 recharge projects, AWEP, CREP and EQIP, Management Options Study, North Dry Creek
248 augmentation project, and water leasing/purchasing projects. The NDNR is open to working
249 with the Program on some these projects in the future.
250

251 Hallum talked about the canal recharge projects that occurred this year during the flood flows.
252 The NDNR issued several temporary permits to divert flood waters in canals for canal recharge
253 with the benefits of mitigating flood flows and storing high flows in the ground water aquifers.
254 The diversions into canals totaled 90,000 AF for agreements with 20 contractors and irrigation
255 districts. The 90,000 AF of recharged water was calculated as the total measured amount of
256 diversions minus the total measured amount of spills back to the Platte River. Evaporation was
257 not removed, and the amount of water left in the canals prior to irrigation season that could have
258 been partially used by the canal for wetting and/or irrigation was also not removed. The South



259 Platte NRD and Twin Platte NRD used recharge basins in addition to canal recharge. There was
260 no instrumentation due to the short turn-around of the permit applications so mass water balances
261 were used to estimate accretions to the river. Altenhofen said the excess accretions from these
262 types of project could potentially be used by the Program to reduce shortages to target flows in
263 the future. Hallum said the temporary permits are only good for one year but if the
264 demonstration projects seem successful, the NDNR could develop a process to complete similar
265 projects in the future.

266 **Additional Business:** *Cory Steinke, WAC Chair*

267 **The next WAC meeting was scheduled for October 25, 2011, from 8:30 am – 2 pm**
268 **(Mountain Time) at the Lake McConaughy Visitors Center.**

270
271 **The WAC requested the ED Office post the presentations from today.** There was no
272 additional business.

273
274 **Action Items**

275 **General WAC**

- 276 • n/a

277
278 **ED Office**

- 279 • The ED Office will schedule a ground water recharge work group site visit around the
280 next WAC meeting.
- 281 • The ED Office will revise the ground water recharge pilot project budget to remove the
282 daily operations costs and provide this to the Finance Committee.
- 283 • **The ED Office will refine EA Engineering’s contract amendment to reflect this**
284 **discussion prior to the Finance Committee meeting later this week. The data**
285 **analysis/evaluation portions of the scopes and associated budgets for EA**
286 **Engineering/DBS&A and Bill Hahn will be refined after the numerical model**
287 **documentation and call with the Workgroup are complete.**
- 288 • The ED Office will refine EA Engineering’s contract amendment to reflect WAC
289 discussion prior to the Finance Committee meeting later this week. The data
290 analysis/evaluation portions of the scopes and associated budgets for EA Engineering/
291 DBS&A, and Bill Hahn (this will not be until after the numerical model documentation is
292 completed and discussed with the workgroup).
- 293 • The ED Office will provide the most current hydraulic capacity information for the North
294 Platte and Kearney gages to the FWS, and discuss how this information should be used in
295 planning for SDHFs.
- 296 • The ED Office will post the presentations from the WAC meeting on the website.
- 297