



PLATTE RIVER RECOVERY IMPLEMENTATION PROGRAM
Water Advisory Committee Meeting Minutes
Conference Call and Webinar
February 4, 2020

Meeting Attendees

Water Advisory Committee (WAC)

State of Colorado

Jojo La – Member

State of Wyoming

Bryan Clerkin – Member

Jeff Cowley - Alternate

State of Nebraska

Jessie Winter – Member

U.S. Fish and Wildlife Service

Tom Econopouly – Member

Jeff Runge – Alternate

U.S. Bureau of Reclamation

Brock Merrill – Member

Downstream Water Users

Jeff Shafer – Member

Tyler Thulin

Nolan Little

Colorado Water Users

Jon Altenhofen – Member

Luke Shawcross – Alternate

Jason Marks

Upper Platte Water Users

Dennis Strauch - Member

John Berge

Environmental Groups

Jacob Fritton – Member

Bill Taddicken – Member

Rich Walters

Executive Director’s Office (EDO)

Jason Farnsworth, ED

Justin Brei

Scott Griebbling

Tom Smrdel

Seth Turner

Kevin Werbylo

Contractors



46 **Welcome and Administrative:** *Seth Turner, EDO*

47 Introductions were made. Turner noted minor revisions to the original distributed draft of the
48 October 2019 WAC minutes. Clerkin moved to approve the October minutes, second by La.
49 October 2019 WAC minutes approved without further comment.

50
51 Altenhofen nominated Steinke to be 2020 WAC Chair, second by Shafer after Thulin confirmed
52 the absent Steinke’s continued willingness to serve in the position. Steinke confirmed as 2020
53 WAC Chair without additional comment or objection.

54
55 **WAP Projects and Other Brief Water Updates**

56
57 ***Leasing and Recharge Projects:*** *Seth Turner, EDO*

58 Turner introduced the new WAP Leasing and Recharge Project Updates memo that was
59 circulated in advance of the meeting. The memo was developed based on a recommendation
60 from WAC member interviews that were conducted as part of the 2019 WAP Update process,
61 and it provides written summary of fall 2019 activities for the CPNRD, NPPD, and CNPPID
62 groundwater recharge and surface water leasing projects. The Pathfinder EA and Municipal
63 Account Lease water that was credited to the Lake McConaughy EA in October was also
64 included. Turner said the idea was to streamline the project updates part of WAC meetings and
65 noted that projects included in the memo may change as needed. La said having project numbers
66 in writing in advance was appreciated.

67
68 La asked if there were any more recent updates to the surface water leasing projects. Shafer said
69 NPPD is working with Nebraska DNR and CNPPID in pursuit of a 5-year lease arrangement, but
70 if that is not achieved by spring then there would be another 1-year pilot exchange project for
71 2020. Turner said that Brandi Flyr provided similar information regarding the CPNRD surface
72 water lease in a call a couple weeks earlier, i.e., if a long-term agreement wasn’t reached before
73 the irrigation season, then there would most likely be another pilot exchange project in 2020.

74
75 ***Cottonwood Ranch Broad-Scale Recharge:*** *Kevin Werbylo, EDO*

76 Werbylo reported that construction of the Cottonwood Ranch Broad-Scale Recharge Project is
77 complete, but the EDO has been dealing with a claim issue from contractor Myers Construction
78 related to groundwater levels at the project site during construction and costs incurred to pump
79 out groundwater. Engineering design and construction administration consultant HDR was
80 tasked with evaluating the claim. HDR recommended the claim be rejected on the basis that
81 contract-stipulated procedures were not followed by Myers when filing the claim, making
82 technical evaluations difficult.

83
84 Recognizing that 2019 turned out to be a difficult year to build the project due to unexpected and
85 repeated severe weather conditions, the EDO discussed the claim with the GC, Nebraska
86 Community Foundation and Signatories and have now entered settlement negotiations with
87 Myers. Once a value is agreed upon, the settlement will go back to the GC and Signatories for



88 approval. In response to Clerkin, Werbylo said the original Myers contract was for just under
89 \$4.3 million.

90
91 Altenhofen asked if construction of the pipeline from Phelps County Canal to Cottonwood
92 Ranch was complete. Werbylo said yes, construction is done, and the pipeline was winterized.
93 CNPPID is hooking the pipeline up to their SCADA system, and an electrician will need to do
94 some valve calibration before operations begin.

95
96 Werbylo went on to explain that next steps for the project include developing a monitoring plan,
97 accounting tools, and groundwater level thresholds analogous to those used for Phelps. More
98 information will be available at the May WAC meeting. Altenhofen asked about monitoring
99 wells. Werbylo said there are already four onsite, that Tri-Basin NRD has several in the
100 surrounding area, and more can be installed this year.

101
102 The current plan is to leave the project unfilled for most of the growing season, while vegetation
103 establishes on the berms. Initial fill will occur in late summer possibly using water from the
104 Lake McConaughy EA in conjunction with the planned test of the North Platte choke point. EA
105 water was previously used for Phelps recharge during the 2012-2013 season, and the EDO is
106 already talking with Nebraska DNR and CNPPID to start the process to get the necessary permit.

107
108 Referencing the Water Objective Summary document, Altenhofen asked when the project would
109 be scored. EDO staff said 4,000 AFY is the current best estimate based on a preliminary score
110 model, but the plan is to wait until we have some actual operations data to inform input
111 parameters for the score model, particularly infiltration rates.

112
113 ***Lakeside Gravel Pit and Edlund Mitigation:*** Kevin Werbylo, EDO

114 Werbylo said the project design and bid package were completed by JEO. The project is now
115 shovel-ready, but on the shelf per direction of the GC given the high cost of the project for a
116 relatively low anticipated score.

117
118 The miner has moved off of the Lakeside pit and is now beginning to mine the Edlund property
119 directly to the north. As part of prior arrangements associated with the land swap, the EDO
120 helped with 404 permitting necessary for the mine site due to wetlands. Mitigation wetlands on
121 nearby Program property are currently under construction. Proof of construction must be
122 provided to the Corps by May 1.

123
124 ***Recapture Wells Project:*** Kevin Werbylo, EDO

125 Werbylo provided an update on the recapture wells project, which would provide the Program,
126 the State of Nebraska, and NRDs a way to better take advantage of previously recharged water
127 that otherwise returns to the river during periods of excess flows. The Program has the existing
128 Cook tract well, which was developed a few years ago to recapture water recharged through the
129 Phelps County Canal and deliver it to the Platte River through a nearby drain. The proposed



130 project is much more expansive, involving installation of a network of irrigation-style wells that
131 could augment river flows when there are shortages.

132
133 To test the concept of a recapture well network, the Program is looking at developing a pilot
134 project with 3-10 wells installed in the area of Cottonwood Ranch. The Program is working
135 through details with Nebraska DNR, Central Platte NRD, and Tri-Basin NRD; the project could
136 potentially be built as early as this summer. There was discussion of potential project score,
137 shown as 8,000 AF in the Water Objective Summary table, as well as cost. Werbylo said that
138 number is based on a much larger network than the pilot-scale project with 3-10 wells and that
139 the Program budgeted for the pilot project in 2020 and would most likely pay for it.

140
141 Many details of the project remain to be worked out. The project may ultimately be taken over
142 by Nebraska DNR and/or the NRDs, which are better suited to develop a project of this
143 magnitude, and the Program would lease recaptured water as a project partner. Farnsworth noted
144 that the state and NRDs are working on financial aspects of the project. More information will
145 be available at the May WAC meeting.

146
147 ***Enterprise Irrigation District Lease Project: Seth Turner, EDO***

148 Turner explained that there is 25,000 AF of irrigation water in Glendo Reservoir allocated to
149 Nebraska users, and Enterprise Irrigation District has a contract with Reclamation for 3,000 AF
150 of that water. The EDO has been having occasional discussions with Enterprise for well over a
151 year, trying to find a mutually beneficial way for the Program to lease some of that water, which
152 goes unused by Enterprise in most years. As part of this effort, Special Advisor Anderson
153 Consulting Engineers conducted a field survey and preliminary cost assessment to identify
154 critical repair or replacement needs for Enterprise infrastructure. Documentation of that work is
155 not yet available, but preliminary findings indicate that costs are at a level that warrants
156 continued discussion of the project. More information will be provided to the WAC when it is
157 available.

158
159 **WAP Project Scoring Update: Seth Turner, EDO**

160 Turner reviewed the Water Objective Summary document, which was prepared for the
161 December 2019 GC meeting. The existing water projects for which scores have been approved
162 total 14,170 AF. Another five existing projects have estimated scores adding up to about 20,000
163 AF. Total combined score of the three initial state projects, existing projects with approved
164 scores, and existing projects with estimated scores is around 14,000 AF. The balance required
165 to achieve the First Increment Water objective of 120,000 AF is expected to come from some
166 combination of the tabulated future water projects. Altenhofen noted that adding unit costs to the
167 table would be helpful, and there was discussion of the identical cost projections for the CPNRD
168 and NPPD recharge projects.

169
170 Turner reported that the EDO has been working on simultaneous score analyses for the CPNRD
171 recharge project (Thirty Mile, Cozad, and Orchard-Alfalfa canals) and the NPPD recharge
172 project (Gothenburg and Dawson County canals). The EDO developed new unit response



173 functions for each canal and used existing operations data to develop preliminary estimates of
174 score model input parameters including diversion/infiltration rates and timing of recharge
175 diversions. The EDO is now iteratively reviewing the model assumptions with the districts.
176 Once agreement is reached, the score analysis and documentation will be sent to the Scoring
177 Subcommittee for review. The EDO anticipates this will happen within the next month, and
178 project score recommendations will hopefully be ready for the GC in June.

179
180 For the remaining three existing projects not yet scored, score analysis for the Cottonwood
181 Ranch BSR project is not anticipated until after operations data is available in 2021 or 2022. The
182 EDO is also waiting for long-term agreements to guarantee a degree of project longevity before
183 scoring the CPNRD and NPPD surface water lease projects.

184
185 **Lake McConaughy EA:** *Tom Econopouly, USFWS and Justin Brei, EDO*

186 Econopouly said the Annual Operating Plan (AOP) for the Lake McConaughy EA was submitted
187 to FERC this month then proceed to provide a general update on the account, which is flush with
188 water at this time. If conditions preclude releases in the coming months, the account could
189 contain about 190,000 AF by the end of September, just shy of the 200,000 AF maximum
190 capacity. This would complicate the potential for an estimated 50,000 AF to be credited to the
191 account around that same time in September-October. However, such a scenario would be
192 avoided (or at least minimized) if releases can be made, including an estimated 60,000 AF to
193 70,000 AF for a North Platte choke point test. As discussed previously, some of that water may
194 also be used for the initial fill of Cottonwood Ranch. In the near term, there will be a week to
195 week decision on whether late winter pulse releases can be made. That release would be 3,350
196 cfs when possible between February 15 and March 15.

197
198 Brei added that the target date for a choke point test would be around August 1, as was intended
199 last year. Several test scenarios are possible given the abundant supply of EA water. The
200 subgroup will be reconvened soon to move forward with the test planning. One outstanding
201 issue is that CNPPID is awaiting response from FERC on a requested waiver to make EA
202 releases above flood stage. More information will be available before the May WAC meeting.

203
204 **WAC Charter:** *Seth Turner and Scott Griebing, EDO*

205 Turner said that, as we are now officially in the First Increment Extension, it is a good time to
206 revisit some of the foundational Program documents including the WAC Charter from 2005.
207 Turner asked if any committee members had questions or comments about the Charter and noted
208 that overall, the WAC seems to be in compliance with the requirements specified in the
209 document. Two items under Section III. Committee Purposes were notably in progress,
210 including reviewing and commenting on annual operating plans and Program water tracking and
211 accounting. The former was addressed in part by Econopouly's EA review but will become a
212 more important WAC focus as the Program transitions more to water project operations than
213 development and acquisitions. The WAP Projects Accounting Memo introduced in 2019 and
214 reviewed by the WAC is a good start on the water tracking and accounting. Econopouly said it
215 would be good to get a better understanding of Nebraska DNR's tracking of releases from the



216 Lake McConaughy EA, including their PWAP model. Winter recommended contacting Jeremy
217 Gehle and Jim Ostdiek to discuss.

218
219 Turner also discussed feedback from WAC members that was gathered through interviews
220 (mostly in December 2019) as part of the 2019 WAP Update process. Critical factors for the
221 WAC to address during the Extension include the following:

- 222
- 223 • Resiliency and long-term sustainability of Program water projects, including better
224 understanding of hydrologic variability between the 1947-1994 OPSTUDY period and
225 the most recent 30 years as well as the potential impacts of climate change.
- 226 • Target flows, which are being looked at as part of the Adaptive Management Plan update.
227 How would changes affect Program water projects, including score analyses and
228 operations based on excess flow availability determined by target flows.
- 229 • Use and reporting on EA water, emphasizing species benefits in addition to quantified
230 shortage reductions.
- 231 • Annual depletions reporting, particularly the need to step back and revisit the purpose,
232 context, and importance of the individual state and federal depletions plans.

233
234 Turner then reviewed suggestions for specific new documentation or presentations the EDO
235 could develop that would be of benefit to the WAC

- 236
- 237 • Streamline “brief project updates” at WAC meetings by providing that information in
238 writing in advance.
- 239 • Develop an annual cost summary memo in part to look at annual water purchases and
240 costs, and how those figures compare to budget estimates a year earlier.
- 241 • Fact sheet on choke point issues as well as remaining WAP projects such as CPNRD and
242 NPPD recharge.
- 243 • A periodic hydrology update to move away from just an annual summary towards
244 emphasis on recent target flows, real-time flows, reservoir levels, groundwater levels, etc.
245 to contextualize recent and ongoing project operations.

246
247 Interviewed WAC members were nearly all in agreement on the benefit of continuing quarterly
248 meetings in the near term while the Program is still pursuing the First Increment Water
249 Objective. As the Program moves more into water project operations and testing, more
250 engagement with the TAC might be necessary as well.

251
252 **Sediment Augmentation Project:** *Tom Smrdel, EDO*
253 Smrdel discussed changes to the plan form of the south channel of the Platte River downstream
254 of the J-2 Return at several intervals between 1938 and 2009. What was once a wide braided
255 channel became deeply incised and was severely eroding land along its banks due to a sediment
256 deficit estimated at about 100,000 tons/year (with a range of 25,000 to 250,000 tons/year). In
257 2016, the Program got approval to begin full-scale sediment augmentation on the order of 60,000



258 to 80,000 tons/year. The initial sediment augmentation project was designed in 2016 and
259 implemented in 2017, including a point bar cutoff not far downstream from the J-2 Return.
260 Smrdel showed designs and photos of each successive year’s project, with each one being a bit
261 farther downstream. Much of the work involves bulldozers pushing sand into the active river
262 channel, which both slows down the flow and disperses the sediment. There was discussion of
263 the accuracy of the LiDAR data used to analyze the sediment augmentation work. The sediment
264 augmentation project will continue to progress downstream in 2020.
265

266 **Additional Business:** *Seth Turner, EDO*

267 The next WAC meeting will be May 5 at the Lake McConaughy Visitor Center. The EDO will
268 coordinate with the state and federal representatives on a more expansive discussion of the
269 depletions plans than has been done in recent years. The intent will be to provide more
270 background context for the results that are summarized annually.
271

272 **Action Items**

273
274 **General WAC**

275
276
277
278 **ED Office**
279