



PLATTE RIVER RECOVERY IMPLEMENTATION PROGRAM
Water Advisory Committee Meeting Minutes
Virtual Meeting – Webex Audio and Video
August 4, 2020

Meeting Attendees

Water Advisory Committee (WAC)

State of Colorado

Jojo La – Member

State of Wyoming

Jeff Cowley - Alternate

State of Nebraska

Jessie Winter – Member

Jennifer Schellpeper – Alternate

U.S. Fish and Wildlife Service

Tom Econopouly – Member

Jeff Runge – Alternate

Matt Rabbe

U.S. Bureau of Reclamation

Brock Merrill – Member

Mahonri Williams - Alternate

Downstream Water Users

Cory Steinke – Chair

Jeff Shafer – Member

Brandi Flyr – Member

Tyler Thulin

Nolan Little

Colorado Water Users

Jon Altenhofen – Member

Luke Shawcross – Alternate

Kyle Whitaker

Upper Platte Water Users

Environmental Groups

Jacob Fritton – Member

Bill Taddicken - Member

Executive Director’s Office (EDO)

Jason Farnsworth, ED

Justin Brei

Julia Grabowski

Scott Griebing

Tom Smrdel

Seth Turner

Kevin Werbylo

Bill Hahn, Special Advisor

Contractors



47 **Welcome and Administrative:** *Cory Steinke, WAC Chair*

48 Introductions were made by identifying those signed into Webex. There were no specific agenda
49 modifications, but Turner noted recent changes to the meeting documents posted on the website.
50

51 Minor edits to the May meeting minutes were noted. Regarding lines 270-271 of the minutes,
52 Altenhofen asked Nebraska DNR to clarify the meaning of the “fully appropriated condition.”
53 Winter said that fully appropriated for Nebraska means essentially that supplies and demands are
54 in a balanced state, that demands do not exceed available supplies. Altenhofen made a motion to
55 approve the May meeting minutes, second by Flyr. Hearing no opposition, Steinke declared the
56 minutes approved.
57

58 **WAP Projects and Other Brief Water Updates**

59
60 ***Leasing and Recharge Projects: Seth Turner, EDO***

61 Turner recapped the reporting from the leasing and recharge projects memo. Spring recharge
62 occurred at the Thirty Mile and Orchard-Alfalfa canals (CPNRD) and at the Dawson County
63 Canal (NPPD). In June, the GC approved surface water leasing agreements to continue the pilot
64 exchange projects with CPNRD and NPPD for another year while the Nebraska “grand bargain”
65 continues to be negotiated. Altenhofen asked about the volume of the CPNRD surface water
66 lease, and Flyr said it is likely to be similar to last year, a bit more than 14,000 AF.
67

68 La asked about the status and timeline of score analyses for the CPNRD and NPPD recharge
69 projects, which were noted in the memo as “ongoing.” Turner said that coordination with
70 Nebraska DNR on URFs continues, and that DNR hired a consultant to review certain aspects of
71 the COHYST model. Schellpeper explained that DNR hired McDonald Morrissey for the
72 COHYST review and it is hoped there will be some results from that in a month or so. With that
73 uncertainty, there is not currently a specific timeline for completing the score analyses.
74

75 ***Platte Basin Hydrology Update: Scott Griebing, EDO***

76 Griebing gave an update on Platte Basin hydrology for the year through July, with a focus on
77 flows at Grand Island. To date, the instantaneous peak flow was 12,700 cfs, and the flow
78 volume for the year already exceeds the wet year threshold. Gaged flows at Grand Island have
79 been above the daily median flow for the entire year so far. Storage volume in the Lake
80 McConaughy EA increased by over 100,000 AF between January 2019 and April 2020 due to
81 high river flows and limited opportunities to make releases. Water was released from the EA
82 starting at the end of April and continued with various purposes (channel maintenance,
83 germination suppression, target flows) through most of May-June-July until the chokepoint test
84 was terminated on July 24.
85

86 ***Recapture Wells Pilot Project: Kevin Werbylo, EDO***

87 Werbylo reported that for the past couple months, Jason Farnsworth and John Thorburn have
88 been negotiating a water service agreement (WSA) between the Program and Tri-Basin Natural
89 Resources District (TBNRD) for the construction and operation of 8-10 recapture wells in the



90 Cottonwood Ranch area. The agreement will be presented to the GC for approval in September.
91 Werbylo and Nolan Little (TBNRD) will start scouting locations for wells and talking with
92 landowners; the goal is to have wells in the ground and operational by next spring.
93

94 Altenhofen asked about the budget approved by the finance committee for the project. Werbylo
95 said the approved budget was around \$1 million. Farnsworth recently updated the finance
96 committee on the terms of the WSA, the plan for the Program to pay for construction, and for
97 TBNRD to buy back the project through future recapture well pumping of equivalent value. The
98 structure of the WSA is similar to that between the Program and CNPPID for the Cottonwood
99 Ranch broad-scale recharge project. No specific action was taken by the finance committee.

100
101 Farnsworth added that the final agreement is to be structured as a pass-through such that TBNRD
102 will own the project and the Program will pay for construction and operating costs. The project
103 is essentially cost-neutral for TBNRD, but TBNRD has the legal authority to install and operated
104 wells for recapture in ways that the Program does not. The agreement is also based on actual
105 costs, not speculation about future costs or water volumes. The Program will provide full
106 funding for construction up front, but any amount not used will be refunded; the Program will
107 also pay for TBNRD's time and materials, and electrical costs.
108

109 Altenhofen asked who will be responsible for turning the wells on/off, who will read the meters.
110 Farnsworth said TBNRD will be responsible, and that operating plans will be developed to meet
111 Program objectives. Essentially, TBNRD will function as a contractor providing services, and
112 the Program covers costs. This initial recapture project will be at a pilot scale but will likely be
113 scaled up to a larger regional project that may also include Nebraska DNR.
114

115 ***Sediment Augmentation Project: Tom Smrdel, EDO***

116 Smrdel provided an update on the full-scale sediment augmentation project, beginning with a
117 review of how the river form changed between 1938 and the present, particularly the south
118 channel below the J-2 Return. This will be the 4th year of the project, and a contractor is
119 expected to be hired next week. For the first three years, augmentation to the main channel
120 averaged about 60,000 tons/year of sand and gravel.
121

122 Focus areas each year have progressed downstream, but this year the plan is to both increase
123 material quantity to 75,000 tons and move the work location back upstream and widen into the
124 high terrace. The intent is to arrest incision and diminish the river's energy. A pre-bid meeting
125 was held last week, and the bid opening is scheduled for August 10. Altenhofen asked about the
126 range of bids; Smrdel said four bids are expected next week and the cost estimate is around
127 \$150,000. For 2021, sediment augmentation work may migrate downstream to the vicinity of
128 Plum Creek.
129
130



131 **Cottonwood Ranch BSR Project:** *Kevin Werbylo, EDO*

132 Werbylo explained that the objectives of the first fill at Cottonwood Ranch are to (1) test the
133 project infrastructure, (2) identify needed improvements and maintenance items, (3) identify
134 long-term monitoring needs, and (4) learn and adjust.

135
136 First fill operations began the 3rd week of July, during which cells 1, 2, and 4 south of the
137 Peterson Drain were filled, and a bit of water spilled into cell 5. For this initial fill operation, the
138 Program took advantage of EA water released concurrently for North Platte chokepoint test and
139 diverted about 150 AF over 3 days. Cells 5 and 7 are expected to be filled during the 3rd week of
140 August, and finally cells 3, 6, and 8 north of the Peterson Drain in September. If needed, there
141 may be an additional fill period in early October.

142
143 Werbylo said the only real issue encountered during the initial fill was cavitation across the
144 pipeline valves from pressure drop. This is being investigated and should be fixed with
145 operational adjustments. Altenhofen asked about the pipeline size, Werbylo said 36” at the
146 discharge point and 42” coming down from the Phelps County Canal.

147
148 The berms that define the recharge cells are 3-4’ tall, and photos show them ponding 1.5-2’ of
149 water at the time of the initial fill. Werbylo explained the self-regulating control gates, how they
150 can be programmed to maintain a desired water surface elevation in the ponds. Werbylo showed
151 many photos of the project during the initial fill, both from ground level and aerial drone images.

152
153 Altenhofen asked about water table depths at the start of the initial fill. Werbylo said the EDO
154 hasn’t looked at the data yet, as the loggers will be downloaded next week, but the depth was
155 probably 1-1.5 feet (maybe more). Altenhofen asked about total construction cost, Werbylo said
156 about \$5 million, inclusive of the contractor claim settlement.

157
158 La asked if there is an operations plan for filling the project. Werbylo said there is an operations
159 plan for the first fill that was developed as an internal document for the EDO and NPPD,
160 including details of the project, what is to be monitored, items to check, etc. La clarified that the
161 question was more related to fill next spring; Werbylo said the Program is to provide an
162 operations plan to NPPD annually, and there should be more details of that to share in the fall.

163
164 **North Platte Chokepoint Test Flow Release:** *Seth Turner and Justin Brei, EDO*

165 Turner gave a comprehensive overview of the North Platte chokepoint test, from the planning
166 process to implementation and a decision by the National Weather Service (NWS). Turner
167 began by acknowledging the broad planning workgroup, including U.S. Fish and Wildlife
168 Service, CNPPID, NWS, Nebraska DNR, City of North Platte, Lincoln County Emergency
169 Manager, NPPD, Reclamation, CWCB, WWDO, and Program staff.

170
171 The chokepoint test was driven by the Program water management goal of achieving 3,000 cfs at
172 the North Platte chokepoint, critically “while remaining below flood stage.” Discharge at the
173 current minor flood stage for the North Platte River at North Platte is less than 2,000 cfs but



174 increasing to 6.5 ft could gain substantial additional flow capacity for EA releases (up to 800 cfs
175 more based on DNR's April 2020 rating curve). Turner reviewed a map of the chokepoint area
176 as well as the NWS flood stages and impacts descriptions as they were written prior to the
177 chokepoint test.

178
179 The primary objective of the chokepoint test was to pursue increasing minor flood stage from 6.0
180 ft to 6.5 ft by releasing EA water to achieve target stages, conducting extensive monitoring and
181 data collection, and documenting findings for review by NWS. A secondary objective was to
182 test the performance of the State Channel Berm, which was rehabilitated by the Program in 2018,
183 under high flow conditions.

184
185 Turner reviewed the test planning timeline from mid-April through early July, including the
186 process of engaging several entities not normally involved in Program activities and the many
187 iterations of the schedule that evolved based on feedback from the planning workgroup and
188 changing river conditions. The planning process culminated in an Implementation Plan for
189 chokepoint test that covered objectives, coordination of staff and roles/responsibilities for the
190 many parties involved, communication protocols, the schedule for EA releases and stage targets
191 at North Platte, monitoring locations and types of data/information to be collected, and triggers
192 for termination of the test. A press release was distributed as widely as possible, not only to
193 media outlets, but on the Program and City of North Platte websites, NWS North Platte twitter,
194 and to rural fire departments and village clerks in Lincoln County. Campaign-style advisory
195 signs were also printed and installed in Cody Park and other areas of concern near the riverfront
196 in and around North Platte.

197
198 Monitoring covered numerous sites on both sides of the river, concentrated around the Highway
199 83 bridge, Cody Park, and North River Road. Locations ranged from as far upstream as the
200 Buffalo Bill State Park Campground to as far downstream as the North Platte WWTP south of
201 Highway 30. Data loggers were installed in several locations in and near the State Channel
202 Berm, the Program has an existing groundwater monitoring well at the North River Rd and North
203 Washboard Rd intersection, and staff gages were installed in 3 ponds on the south side of the
204 river to serve as proxies for groundwater levels.

205
206 The chokepoint test officially began on July 13; the North Platte River at North Platte was
207 already at 6.0 ft, so no ramp up was necessary to reach that initial stage. Site measurements by
208 Nebraska DNR produced shifting flow targets that required adjusting the EA release necessary to
209 achieve and maintain a particular stage during the test. The EA release was already at 550 cfs at
210 the start of the chokepoint test and increased in three increments to a maximum of 1,325 cfs for
211 several days starting July 21. Following a decision by NWS to not increase the minor flood
212 stage, the EA release was abruptly terminated and reduced to zero in two steps on July 24. The
213 total volume of EA water released for the chokepoint test was about 21,000 AF.

214
215 Turner showed the progression of stage and discharge at North Platte during the chokepoint test,
216 as well as discharge at the upstream Keystone and Sutherland gages. The Keystone gage just



217 below Lake McConaughy showed a clear signal from the changes in the EA release, but there
218 was considerable attenuation seen at the Sutherland and North Platte gages, and it took longer
219 than expected to reach a stage of 6.5 ft after the EA release was increased to do so. Precipitation
220 events in the Sutherland and North Platte areas and high transit losses also factored into
221 operations during the test.

222
223 The EDO and NWS took extensive photos at monitoring locations during the chokepoint test.
224 Ultimately, the change in stage at North Platte was only about 6 inches. As expected, the Cody
225 Park boat ramp and parking lot became increasingly flooded as the test progressed. An area at
226 the intersection of North River Rd and North Washboard Rd that typically flooded during past
227 high flow events showed no water at all. The State Channel Berm and culvert performed as
228 designed; minor overtopping of a couple low spots was observed, and the berm will be revisited
229 during low flows to determine and maintenance needs.

230
231 On July 22, the EDO responded to flooding complaints on agricultural lands west of Sarben
232 (more than 30 miles to the west of North Platte) and adjacent to the Muskrat Run Wildlife
233 Management Area a few miles outside of North Platte and upstream of the chokepoint. Drone
234 photos were taken at the areas of concern and observations reported during the next daily
235 coordination call.

236
237 Additional high water concerns were observed at two properties in the Vieyra Drive/Red Fox
238 Lane/Darlene Road area of North Platte on the south side of the river, homes built very close to
239 the river channel. Observations included water encroaching to within a few feet of the
240 foundation of one home, septic system backup issues, an inaccessible barn/garage, and flooding
241 of an underground storm cellar. The owner of the property on Red Fox Lane is a USGS
242 employee who installed a staff gage in his own backyard pond and recorded observations that
243 were reported to the EDO. NWS visited these properties on July 23-24 and based on these
244 observations declared on the morning of July 24 that there would be no change to the minor
245 flood stage. At that point, the chokepoint test was terminated and CNPPID cut the EA release to
246 zero as quickly as possible.

247
248 The chokepoint test objective of increasing the minor flood stage in order to increase available
249 flow capacity for EA releases was not achieved, but observations indicate that the State Channel
250 Berm performed as designed and kept high water away from the North River Rd and North River
251 Rd area. Turner noted that a document was provided to the WAC showing NWS flood impacts
252 definitions before and after the chokepoint test. Prior to the test, the focus was on the north side
253 of the river and low-lying areas of Cody Park. After the test, having observed no issues on the
254 north side, NWS shifted focus to the south side of the river, particularly the impacted areas as
255 described.

256
257 La asked if there were any insurance claims associated with the chokepoint test, and Farnsworth
258 said there were none. La also asked how much the test release cost the Program. Farnsworth
259 explained the general costs were quite low as the monitoring involved reallocating current staff



260 time towards the effort and working with partners, rather than hiring an outside consultant to run
261 the test. The cost of the water used in the release is difficult to put a specific dollar amount on,
262 but it could fall in the \$1-2 million range. This cost must be viewed in light of the low
263 opportunity cost for the release as the Lake McConaughy EA was nearly full and potentially in
264 danger or resetting. This was a very efficient use of the EA water by all accounts.
265

266 There was additional discussion of next steps. Farnsworth said there is little the Program can do
267 with regard to flood stage now that NWS has made a decision; these determinations are
268 subjective and based on site-specific observations rather than being based on analytical solutions
269 like FEMA flood maps. The EDO will reevaluate options to determine what can be
270 accomplished given existing constraints in the river.
271

272 Alternatives for routing water around North Platte were briefly discussed as well. Altenhofen
273 mentioned that using the Sutherland Canal was considered years ago, even before the Program
274 began. Brei added that there were more recent investigations of the Suburban, North Platte, and
275 Keith-Lincoln canals, which divert from the North Platte River but have wasteways that return to
276 the South Platte River.
277

278 The NWS decision regarding flood stage was not what the Program had hoped for, but
279 Econopouly noted that the NWS contributed a lot to the chokepoint test, including during the
280 planning process, providing a daily weather forecast starting July 1, and taking photos at
281 monitoring sites every day during the test.
282

283 **Additional Business:** *Cory Steinke, WAC Chair*

284 The next GC meeting is scheduled for September 15-16. Farnsworth said the nature of the
285 meeting, in person or virtual, is in flux given the uncertain situation with COVID-19. The next
286 WAC meeting is scheduled for Tuesday October 27 and will likely be another virtual meeting.
287

288 **Action Items**

289 **General WAC**

290 **ED Office**
291
292
293